

ECR FP Projects Team		
<u>DIARY</u>	<u>19/06/15</u> Friday	<u>22/06/15</u> Monday
<u>Footpath Event</u>	Rainow FP 69	Rainow FP 69
<u>Meeting Place</u>	As Friday 29th May last.	As Friday 19th June.
<u>Proposed Tasks</u>	<u>FP69:</u> Continuing work from Friday 29th May. We shall be restoring this path edge support with stones recovered from the collapsed wall, and the field above, stabilising the wall dry stonework, and restoring the path walking surface.	<u>FP69:</u> It was apparent the Pro-ject Team lacked skills and experience of wall building neccessary for the footpath edging we were reconstructing. We gladly accepted the guidance and help this day of <u>Tom Swailes, a dry-stone wall builder of KRIV (Kerridge Ridge and Ingersley Vale voluntary project team).</u>
<u>Project Report</u>	FP69:. Work continued at the previous working locations and other streches of path. As before the exposed path edge was excavated to sound rock or soil footings and bed stones were placed. Stones were gathered from the collapsed wall and from the field above. More cobble and soil infill is required as next stage.	FP69: Starting at the west end of our work, about 6 or 7 metres of our semi-completed footpath, our previous edging work was taken up and re-laid with skilled guidance from Tom. Stones were selected to fit together closely. Locking the stonework together was com-pleted by carefully infilling gaps with crushed stones. The FP edging/revetment wall was built to a level suitable to be infilled with crushed rock(and stone slates where the culvert was cracked) A major part of our project team's supporting work was gathering, placing and crushing stones, whilst absorbing Toms guidance and learning some of Tom's techniques. Tom will continue his guidance and skilled work on our next visit 17th July.
<u>Members Attending</u>	Adrian Flinn, Ian Wasson, Mike Collins, Roger Fielding, Brian Richardson	Tom Swailes (KRIV Projects), Adrian Flinn, David Bates, Helen Battilana, Mike Collins, Brian Richardson
<u>Number attending</u>	4(9:30 to 3:00), 1(9:30 to 2:00)	5(9:30 to 4:00), 1(9:30 to 3:00)
<u>Man-Hours</u> (Less breaks)	23.0	34.0
<u>Accum've Man Hours</u>	239.5	273.5

ECR FP Projects Team	<u>17/07/15</u>
<u>DIARY</u>	Friday
<u>Footpath Event</u>	Rainow FP 69
<u>Meeting Place</u>	As Monday 22nd June
<u>Proposed Tasks</u>	<u>FP69:</u> We shall continue taking up and re-building our footpath edging work with Tom Swales help and guidance, progressing westwards.
<u>Project Report</u>	Under Tom Swailes' direction ECR added protection and raised the first ten metres of path and covered it with soiled excavated by Kriv team working further along the path. Two of our team were breaking up stones for surfacing infill material . The Kriv team took up three metres of the culvert with broken top slabs, infilled it and substantially restored this section of path (to be completed on their next visit). Kriv members dismantled a section of collapsed wall; ready to rebuild on their next visit.
<u>Members Attending</u>	Tom Swailes (KRIV Projects and 8 Members of KRIV Team), Mike Bull, Susan Dale. Roger Fielding, Adrian Flinn, Duncan Learmond, Brian Richardson
<u>Number attending</u>	KRIV Team 9(10:30 to 4:00) NOT included in ECR hours below. ECR PT 6 (9:30 to 3:30)
<u>Man-Hours</u> (Less breaks)	32.0
<u>Accum've Man Hours</u>	305.5